

EROSION AND SEDIMENT CONTROL NARRATIVE:

PRINCIPLES OF EROSION AND SEDIMENT CONTROL

The primary function of erasion and sediment controls is to absorb erasional energies and reduce runoff velocities that force the detachment and transport of soil and/or encourage the deposition of eraced soil particles before they reach any sensitive area.

KEEP LAND DISTURBANCE TO A MINIMUM

KEEP LAND DISTURBANCE TO A MINIMUM

The more land that is in vegetative cover, the more surface water will infiltrate into the soil, thus minimizing stormwater runoff and potential erosion. Keeping land disturbance to a minimum not only involves minimizing the extent of exposure: the angle of the extent of exposure. Phasing, sequencing and construction scheduling are interrelated. Phasing divides a large project into distinct sections where construction work over a specific area occurs over distinct periods of time and each phase is not dependent upon a subsequent phase in order to be functional. A sequence is the order in which construction activities are to occur during any particular phase. A sequence should be developed on the premise of "first things first" and "last things last" with proper attention given to the inclusion of adequate erosion and sediment control measures. A construction schedule is a sequence with time lines applied to it and should address the potential overlap of actions in a sequence which may be in conflict with each other.

- Limit areas of clearing and grading. Protect natural vegetation from construction equipment with fencing, tree armoring, and retaining walls or tree walls.
- Route traffic patterns within the site to avoid existing or newly planted vegetation.
- Phase construction so that areas which are actively being developed at any one time are minimized and only that area under construction is exposed. Clear only those areas essential for construction.
- Sequence the construction of storm drainage systems so that they are operational as soon as possible during construction. Ensure all outlets are stable before outletting storm drainage flow into them.
- Schedule construction so that final grading and stabilization is completed as soon as possible.

SLOW THE FLOW

Detachment and transport of eroded soil must be kept to a minimum by absorbing and reducing the erosive energy of water. The erosive energy of water increases as the volume and velocity of runoff increases. The volume and velocity of runoff increase during development as a result of reduced inflitration rates caused by the removal of existing vegetation, removal of topseli, compaction of soil and the construction of impervious surfaces.

- Use diversions, stone dikes, silt fences and similar measures to break flow lines and dissipate storm water energy.
- Avoid diverting one drainage system into another without calculating the potential for downstream flooding or erosion.

KEEP CLEAN RUNGEE SEPARATED

Clean runoff should be kept separated from sediment laden water and should not be directed over disturbed areas without additionally. Additionally, prevent the mixing of clean off-site generated runoff with sediment laden runoff generated on-site until after adequate filtration of on-site waters has occurred.

- Segregate construction waters from clean water
- Divert site runoff to keep it isolated from wetlands, watercourses and drainage ways that flow through or near the development until the sediment in that runoff is trapped or detained.

REDUCE ON SITE POTENTIAL INTERNALLY AND INSTALL PERIMETER CONTROLS

While it may seem less complicated to collect all waters to one point of discharge for treatment and just install a perimeter control, it can be more effective to apply internal controls to many small sub-drainage basins within the site. By reducing sediment loading from within the site, the chance of perimeter control failure and the potential off-site damage that it can cause is reduced. It is generally more expensive to correct off-site damage than it is to Install proper Internal controls.

- Control erosion and sedimentation in the smallest drainage area possible. It is easier to control erosion than to contend with sediment after it has been carried downstream and deposited in
- Direct runoff from small disturbed areas to adjoining undisturbed vegetated areas to reduce the potential for concentrated flows and increase settlement and filtering of sediments.
- Concentrated runoff from development should be safely conveyed to stable outlets using rip rapped channels, waterways, diversions, storm drains or similar measures.
- Determine the need for sediment basins. Sediment basins are required on larger developments where major grading is planned and where it is impossible or impractical to control erosion at the source. Sediment basins are needed on large and small sites when sensitive grees such as wetlands, watercourses, and streets would be impacted by off-site sediment deposition. Do not locate sediment basins in wetlands or permanent or intermittent watercourses. Sediment basins should be located to intercept runoff prior to its entry into the wetland or watercourse.

SEPTIC SYSTEM CONSTRUCTION NOTES

- The building, septic system and well shall be accurately staked in the field by a licensed Land Surveyor in the State of Connecticut,
- Topsoil shall be removed and in the area of the primary leaching field scarified, prior to placement of septic fill. Septic fill specifications are as follows: - Max. percent of gravel (material between No. 4 & 3 inch sieves) = 45%


GRADATION OF FILL (MINUS GRAVEL)

SIEVE SIZE	PERCENT PASSING (WET SIEVE)	PERCENT PASSING (DRY SIEVE)
No. 4	100%	100%
No. 1D	70% - 100%	70% - 100%
No. 40	10% 50%	10% 75%
No. 100	0% - 20%	0末 - 5末
No. 200	0% - 5%	0% - 2.5%

Fill material shall be approved by the sanitarian prior to placement. It shall be compacted in 6" lifts and shall extend a minimum of five feet (5") around the perimeter of the system. Common find shall extend an additional rive feet (5") down gradient of the system

- Distribution boxes shall be 4 hole precest concrete as manufactured by Jolley Precest, Inc. or equal.
- Solid distribution pipe shall be 4" diameter PVC meeting ASTM D-3034 SDR 35 with compression gasket joints. It shall be loid true to the lines and grudes shown on the plans and in no case have a slope less than 0.125 inches per foot.
- Perforated distribution pipe shall be 4" diameter PVC meeting ASTM 0-3034 or ASTM F1760 for SDR 35, or ASTM F810 for SDR 38.
- Sewer pipe from the foundation wall to the septic tank shall be schedule 40 PVC meeting ASTM D 1785. It shall be loid true to the grades shown on the plans and in no case shall have a slope less than 0.25 inches per foot.
- Salid footing drain outlet pipe shall be 4" Diameter PVC meeting ASTM D 3034, SDR 35 with compression gasketed joints. Footing drain outlet pipe shall not be backfilled with free draining miterial, such as grows, broken stone, rock fragments, etc.
- Septic cand shall meet the requirements of ASTM C-33 with less than 10% passing a 100 sieve and less than 5% passing a 200 sieve


SIEVE SIZE	% PASSING
0.375	100
#4	95-100
#8	80-100
∄ 16	6085
∄ 30	25-60
#50	10-30
<i>≩</i> 100	<10
#200	<5




NOTE: CONTRACTOR SHALL PROVIDE SILT/CLAY DAMS AT 100° INTERNALS ALONG PROPOSED URLITY TRENCH TO ANDIO TRANSPORTING INTERCEPTED WINTER.

UNDERGROUND UTILITY TRENCH


NOT TO SOUF




SILT FENCE @ TOE OF SLOPE APPLICATION




SILT FENCE




HAYBALE BARRIER




ANTI-TRACKING PAD







NOTE: VENTING REQUIRED WHEN MORE THAN 18" OF COVER AS MEASURED FROM THE TOP OF THE UNIT TO FINISHED GRADE


ELJEN 536-8 LOW PRO WASTEWATER LEACHING SYSTEM






1000 GALLON 2 COMPARTMENT SEPTIC TANK






LAND ABOVE ROAD




LAND BELOW ROAD (SECTION)

- The above detail is Blustrative only and does not apply to every stuation. Rever your discipling for your specific reduceded is.
 Discipling by Encess of 10% order, and all common (Swared) disversity shall be and with enthances concrete.
- STANDARD DRIVE DETAIL NOT TO SCALE



STANDARD D-BOX



DETAIL SHEET PREPARED FOR

RICHARD R. O'KEEFE

1496 HARTFORD PIKE (ROUTE 101) KILLINGLY, CONNECTICUT



DATE: 11/17/2020	DRAWN: AMR
SCALE: NOT TO SCALE	DESIGN: NET
SHEET: 2 OF 2	CHK BY: GG
DWG. No: CLIENT FILE	JOB No: 20055

NORMAND THIBEAULT, JR., P.E. No. 22834 DATE